EXTENSION OF TIME PROPOSAL

1	Name of work	Providing pipe line to the existing Borewell in Ward no.8. Kodigehalli
2	Amount of Work Portion	4581094 (Excluding GST)
3	Estimated Cost	AAkas Contr: Srikanth. K.S.
4	Name of contractor	6.00 Lakh
5	Agreement No.	167 / 9.12.2019
6	No. and date under which work order issued	167 - 12.12.2019
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80 %.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	34 Days.
15	Date of recommending time limit applied for	12.2.20 to. 16.3.2020
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	20 %.
18	Probable time required for completion of remaining work	16.3.2020.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	01% of Bill amount Penality & EoT may be approved
22	Remarks of the EE with the daily rate of penalty proposed	EoT Approved as per AEE recommendation

Assistant Engineer

Executive Engineer
Byatarayanapura Division
17/04

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ